

Well : BPRL Well -1 1/1 Drilling

BPRL Well -1 1/1 Drilling				
Report Number:	1	Day Wellsite Representative:	Kumar	Rig Manager:
Latitude (°):	° ' "	Night Wellsite Representative:	Akshay	Drilling Company:
Longitude (°):	° ' "	Operator:	International Oil Co.	Wellsite Geologist: Sharma

Well Data				
Country:	India	Current Hole Size:	17.500 in	Casing OD:
Field:		Measured Depth:	61.0 m	Casing MD:
Rig:	INTERVENTION	True Vertical Depth:	61.0 m	Casing TVD:
Ground Level:	3.0 m	24 Hr Progress:	61.00 m	TOL MD:
GL:	0.0 m	Days On Well:	1.00	TOL TVD:
Plan TD (MD):	2,004.0 m	Days Since Spud:	0.00	Liner Shoe MD:
Plan TD (TVD):	2,004.0 m	Last BOP Date:		Liner Shoe TVD:
		FIT/LOT:		
				AFE Number: 123456
				Original AFE: \$ 60,000
				Supp. AFE No:
				Orig. & Sup. AFE: \$ 100,000
				Daily Cost:
				Cum. Cost: \$
				Last LTI Date:
				Days Since LTI:

Current Op @ 0600: Cont'd drilling from 61m to 75m.Circulated the well prior to p/out for fix up stabliser @ 18m. Sweep hole with 20 bbls of hi-vis. P/out bit ,during p/out lay down 5"HWD in single upto 19m.Removed upper kelly cock. Repaired the kelly spinner. Further P/O is in progress

Planned Op:

Summary for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016

Waiting for HSD tanker(8 KL).Spud cannot be carried out due to insufficient stock of diesel.Received diesel tanker @ 02:00 hr .Waiting for sufficient stock of diesel on wellsite HSD tank.As per instruction decided to spud the well,audited pre spud check list.Spud the well @ 11:45 hr.with cellar suction with kelly drive.No TDS unit available @ wellsite.Continue drilling up to 23m,observed cellar jetting line mud pump # 2, Jack shaft broken.Continued drilling from 23m to 32m,observed both cellar suction pump not working properly.Closed false conductor cellar valve,filled up false conductor casing, checked for any seepage/ loss for 15 min,found nil.Establish overhead circulation .Resume drilling from 32m to 61m.Further drilling is in progress.

HSE Summary

Events	Num. Events	Date Of Last	Days Since	Description	Remarks
Fire Drill	1	27 Feb 2016 09:00	0.00	held Fire Drill	

Operations for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016

PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
PSOP	TP (MSC)	PRE	00:00	11:00	11.00	0.0	Waiting for HSD tanker(8 KL).Spud cannot be carried out due to insufficient stock of diesel @ well site.
PSOP	TP (MSC)	PRE	11:00	11:00	0.00	0.0	Received diesel tanker @ 02:00 hr .Waiting for sufficient stock of diesel on wellsite HSD tank.
PSOP	P	PJS	11:00	11:45	0.75	0.0	Decided to spud the well,audited pre spud check list.
DR	P	SUD	11:45	12:00	0.25	0.0	Spud the well @ 11:45 hr.with cellar suction with kelly drive.No TDS unit available @ wellsite.
DR	P	SUD	12:00	17:00	5.00	23.0	Continue drilling up to 23m,observed cellar jetting line mud pump # 1,propeller shaft damage. Continue drilling from 23m to 32m,observed both cellar suction pump not working properly. As per instruction close false conductor cellar valve,fill false conductor casing with mud, check any seepage loss for 15 min,found -ve.Establish overhead circulation .
DR	P	SUD	17:00	22:30	5.50	51.0	Resume drilling from 32m to 51m. Rectified MP # 1.
DR	P	SUD	22:30	24:00	1.50	61.0	Resumed drilling with MP # 1 from 51m to 61m further drilling is in progress.

Operations for Period 0000 Hrs to 0600 Hrs on 28 Feb 2016

PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
DR	P	SUD	00:00	03:15	3.25	75.0	Cont'd drilling from 61m to 75m.
DR	P	CIM	03:15	03:30	0.25	75.0	Circulated the well prior to p/out for fixing up stabliser @ 18m. Sweep hole with 20bbls of hi-vis,
DR	P	POH	03:30	04:45	1.25	75.0	P/out bit ,during p/out lay down 5"HWD in single upto 19m.
DR	TP (DTD)	DRR	04:45	06:00	1.25	75.0	Removed upper kelly cock. Repaired the kelly spinner. Further P/O is in progress.

Performance Summary

	Daily		Cumulative Well	
	Hrs	%	Hrs	%
P	13.0	54.2	13.0	54.2
TP	11.0	45.8	11.0	45.8
Total	24.0	100.0	24.0	100.0

Well : BPRL Well -1 1/1 Drilling

General Comments for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016

Category	Comments
Rig Requirement	Fuel Consumption Record (KL) Opening Stock 8000 Consumptions 2,300 Received Closing Stock 5,700

WBM Data					Cost Today:	
Mud Desc.:	API FL:	Cl:	Solids:	Glycol:		
Check Depth:	Filter-Cake:	KCl:	H2O:	Viscosity:		
Time: 07:00	HTHP-FL:	Hard/Ca:	Oil:	PV:		
Weight:	HTHP-Cake:	MBT:	Sand:	YP:	26 lbf/100ft²	
Temp.:	HTHP-Temp:	Pm:	pH:	Gel 10s:		
	HTHP-Press:	Pf:	PHPA:	Gel 10m:		
			Mf:			
Comment:					RPM	Reading

Pumps											
Pump data - Last 24 Hrs									Slow Pump Data		
No	Type	Liner (in)	SPM	Eff. (%)	Flow (m³/s)	SPP (psi)	Depth (m)	MW (ppg)	SPM	SPP (psi)	Depth (m)
E-1100 #1	E-1100	7.000	60	95	0.02	60			60	60	61.00
									60	60	32.00
E-1100 #2	E-1100	7.000	60	95	0.02	60					

BHA # 1	
BHA Type:	
Depth In/Out:	0.4 m/ 61.0 m
Date In/Out:	#1 (27 Feb 2016)/
Total Length:	
BHA Description:	
BHA Run Comment:	

BHA Daily Summary			
Pickup Weight:	Torque (max):	DC Ann Velocity (Hole):	0.00 m/min
Slack-Off Weight:	Torque avg. Off Bottom:	HWDP Ann Velocity (Hole):	0.00 m/min
String Weight:	Torque avg. On Bottom:	DP Ann Velocity (Hole):	0.00 m/min
Circulating Hours on Jars:		DP Ann Velocity (Casing):	0.00 m/min
Summary:			

BHA Component						
Equipment	Description	Length (m)	OD (in)	ID (in)	Serial #	Hours
Bit		0.4	17.500		1477407	
9 3/8" Bit Sub		0.7	9.125	3.000		
Drill Collar		9.4	9.500	3.000		
X/O		0.6	9.000	3.000		
Stabilizer		2.4	17.500	3.000		
Drill Collar		9.3	8.000	2.813		

Well : BPRL Well -1 1/1 Drilling

Directional Data			
Slide Time:		Rotate Time:	
Slide (%):		Rotate (%):	
Total Slide Time:	0.00 h	Total Rotate Time:	0.00 h
Total Revs:	15 Krevs	HSI:	0.00 hp/in ²
		Circ. Time:	
		Circ. (%):	
		Total Circ. Time:	0.00 h

Bit #1	Wear	I	O1	D	L	B	G	O2	R
Size: 444 mm (17 1/2")	IADC#:	TFA: 0.942 in²			Nozzles				
Manufacturer: VAREL					No. x Size				
Type: 3-Bladed					3 x 18/32nd"				
Serial No: 1477407					1 x 16/32nd"				
Bit Model: HR1GJMRS									
Bit Run Comment:									

