

Well : BPRL Well -1 1/1 Drilling

BPRL Well -1 1/1 Drilling			
Report Number:	1	Day Wellsite Representative:	Kumar
Latitude (°):	° ' "	Night Wellsite Representative:	Akshay
Longitude (°):	° ' "	Operator:	International Oil Co.
		Rig Manager:	Century Resources Sharma
		Drilling Company:	
		Wellsite Geologist:	

Well Data			
Country:	India	Current Hole Size:	17.500 in
Field:		Measured Depth:	61.0 m
Rig:	INTERVENTION	True Vertical Depth:	61.0 m
Ground Level:	3.0 m	24 Hr Progress:	61.00 m
GL:	0.0 m	Days On Well:	1.00
Plan TD (MD):	2,004.0 m	Days Since Spud:	0.00
Plan TD (TVD):	2,004.0 m	Last BOP Date:	
		FIT/LOT:	
Casing OD:		Casing MD:	
Casing TVD:		TOL MD:	
TOL TVD:		Liner Shoe MD:	
Liner Shoe TVD:			
AFE Number:	123456	Original AFE:	\$ 60,000
Supp. AFE No:		Orig. & Sup. AFE:	\$ 100,000
Daily Cost:		Cum. Cost:	\$
Last LTI Date:		Days Since LTI:	

Current Op @ 0600:	Cont'd drilling from 61m to 75m.Circulated the well prior to p/out for fix up stabliser @ 18m. Sweep hole with 20 bbls of hi-vis. P/out bit ,during p/out lay down 5"HWDP in single upto 19m.Removed upper kelly cock. Repaired the kelly spinner. Further P/O is in progress. demo to BPL
Planned Op:	

Summary for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016	
Waiting for HSD tanker(8 KL).Spud cannot be carried out due to insufficient stock of diesel.Received diesel tanker @ 02:00 hr .Waiting for sufficient stock of diesel on wellsite HSD tank.As per instruction decided to spud the well,audited pre spud check list.Spud the well @ 11:45 hr.with cellar suction with kelly drive.No TDS unit available @ wellsite.Continue drilling up to 23m,observed cellar jetting line mud pump # 2, Jack shaft broken.Continued drilling from 23m to 32m,observed both cellar suction pump not working properly.Closed false conductor cellar valve,fill up false conductor casing, checked for any seepage/ loss for 15 min,found nil.Establish overhead circulation .Resume drilling from 32m to 61m.Further drilling is in progress.	

HSE Summary					
Events	Num. Events	Date Of Last	Days Since	Description	Remarks
Fire Drill	1	27 Feb 2016 09:00	1.00	held Fire Drill	

Operations for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
PSOP	TP (MSC)	PRE	00:00	11:00	11.00	0.0	Waiting for HSD tanker(8 KL).Spud cannot be carried out due to insufficient stock of diesel @ well site.
PSOP	TP (MSC)	PRE	11:00	11:00	0.00	0.0	Received diesel tanker @ 02:00 hr .Waiting for sufficient stock of diesel on wellsite HSD tank.
PSOP	P	PJS	11:00	11:45	0.75	0.0	Decided to spud the well,audited pre spud check list.
DR	P	SUD	11:45	12:00	0.25	0.0	Spud the well @ 11:45 hr.with cellar suction with kelly drive.No TDS unit available @ wellsite.
DR	P	SUD	12:00	17:00	5.00	23.0	Continue drilling up to 23m,observed cellar jetting line mud pump # 1,propeller shaft damage. Continue drilling from 23m to 32m,observed both cellar suction pump not working properly. As per instruction close false conductor cellar valve,fill false conductor casing with mud, check any seepage loss for 15 min,found -ve.Establish overhead circulation .
DR	P	SUD	17:00	22:30	5.50	51.0	Resume drilling from 32m to 51m. Rectified MP # 1.
DR	P	SUD	22:30	23:00	0.50	61.0	Resumed drilling with MP # 1 from 51m to 61m further drilling is in progress.
DR	TP (DDE)	SUD	23:00	24:00	1.00	61.0	fdsfdsfdsfsf

Operations for Period 0000 Hrs to 0600 Hrs on 28 Feb 2016							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
DR	P	SUD	00:00	03:15	3.25	75.0	Cont'd drilling from 61m to 75m.
DR	P	CIM	03:15	03:30	0.25	75.0	Circulated the well prior to p/out for fixing up stabliser @ 18m. Sweep hole with 20bbls of hi-vis,
DR	P	POH	03:30	04:45	1.25	75.0	P/out bit ,during p/out lay down 5"HWDP in single upto 19m.
DR	TP (DTD)	DRR	04:45	06:00	1.25	75.0	Removed upper kelly cock. Repaired the kelly spinner. Further P/O is in progress.

Well : BPRL Well -1 1/1 Drilling

Performance Summary				
	Daily		Cumulative Well	
	Hrs	%	Hrs	%
P	12.0	50.0	12.0	50.0
TP	12.0	50.0	12.0	50.0
Total	24.0	100.0	24.0	100.0

General Comments for Period 0000 Hrs to 2400 Hrs on 27 Feb 2016

Category	Comments
Rig Requirement	Fuel Consumption Record (KL) Opening Stock 8000 Consumptions 2,300 Received Closing Stock 5,700

WBM Data					Cost Today:	
Mud Desc.:	API FL:	Cl:	Solids:	Glycol:	26 lbf/100ft ²	
Check Depth:	Filter-Cake:	KCl:	H2O:	Viscosity:		
Time: 07:00	HTHP-FL:	Hard/Ca:	Oil:	PV:		
Weight:	HTHP-Cake:	MBT:	Sand:	YP:		
Temp.:	HTHP-Temp:	Pm:	pH:	Gel 10s:		
	HTHP-Press:	Pf:	PHPA:	Gel 10m:		
			Mf:			
Comment:					RPM	Reading

Pumps											
Pump data - Last 24 Hrs									Slow Pump Data		
No	Type	Liner (in)	SPM	Eff. (%)	Flow (m ³ /s)	SPP (psi)	Depth (m)	MW (ppg)	SPM	SPP (psi)	Depth (m)
E-1100 #1	E-1100	7.000	60	95	0.02	60			60	60	61.00
E-1100 #2	E-1100	7.000	60	95	0.02	60			60	60	32.00

BHA # 1	
BHA Type:	Total Weight Wet:
Depth In/Out:	0.4 m/ 61.0 m
Date In/Out:	#1 (27 Feb 2016)/
Total Length:	Weight Below Jar Wet:
BHA Description:	
BHA Run Comment:	

BHA Daily Summary			
Pickup Weight:	Torque (max):	DC Ann Velocity (Hole):	0.00 m/min
Slack-Off Weight:	Torque avg. Off Bottom:	HWDP Ann Velocity (Hole):	0.00 m/min
String Weight:	Torque avg. On Bottom:	DP Ann Velocity (Hole):	0.00 m/min
Circulating Hours on Jars:		DP Ann Velocity (Casing):	0.00 m/min
Summary:			

BHA Component						
Equipment	Description	Length (m)	OD (in)	ID (in)	Serial #	Hours
Bit		0.4	17.500		1477407	
9 3/8" Bit Sub		0.7	9.125	3.000		
Drill Collar		9.4	9.500	3.000		
X/O		0.6	9.000	3.000		
Stabilizer		2.4	17.500	3.000		
Drill Collar		9.3	8.000	2.813		

Well : BPRL Well -1 1/1 Drilling

Directional Data			
Slide Time:		Rotate Time:	
Slide (%):		Rotate (%):	
Total Slide Time:	0.00 h	Total Rotate Time:	0.00 h
Total Revs:	15 Krevs	HSI:	0.00 hp/in ²
Circ. Time:		Circ. (%):	
		Total Circ. Time:	0.00 h

Bit #1	Wear	I	O1	D	L	B	G	O2	R
Size: 444 mm (17 1/2")	IADC#:	TFA: 0.942 in²		Nozzles					
Manufacturer: VAREL				No. x Size					
Type: 3-Bladed				3 x 18/32nd"					
Serial No: 1477407				1 x 16/32nd"					
Bit Model: HR1GJMRS									
Bit Run Comment:									

Potential Lesson Learned							
Ticket #	Stage of PLI	Date	Phase Code	Task Code	Root Cause Code	Status	Potential Learning Suggestion (PLS)
CM1 1		30 Jun 2016	Casing (CSG)	Activate and Test Seal Assembly (ASA)	BHA (DBH)	Open	

