

Well : T_On_DN_GN_SfN_CN_2

T_On_DN_GN_SfN_CN_2			
Report Number :	16	Day Wellsite Representative:	Mike Evanyshyn
Latitude (South)	33° 23' 48.01"	Night Wellsite Representative:	Gerry McCrindle
		Longitude (East)	114° 12' 6.11"
		Rig Manager:	Don MacLean
		Drilling Company:	
		Wellsite Geologist:	Keith Frankiewicz

Well Data			
Country:	Australia	Current Hole Size:	8.500 in
Field:	Buringga	Measured Depth:	1,435.9 m
Rig:	Rig 2	True Vertical Depth:	1,435.9 m
Ground Level:	124.9 m	24 Hr Progress:	187 m
RT to GL:	15.6 m	Days On Well:	94.00
Plan TD (MD):	2,445.3 m	Days Since Spud:	15.69
Plan TD (TVD):	2,428.3 m	Last BOP Date:	
		FIT/LOT:	/
		Casing OD:	9.625 in
		Casing MD:	677.4 m
		Casing TVD:	677.4 m
		TOL MD:	
		TOL TVD:	
		Lnr Shoe MD:	
		Lnr Shoe TVD:	
		AFE Number:	demo AFE
		Original AFE:	\$ 3,681,019
		Supp AFE No:	Test 2
		Orig. & Sup.	\$ 3,931,619
		AFE:	
		Daily Cost:	\$ 86,993
		Cum. Cost:	\$ 9,075,944
		Last LTI Date:	28 Apr 2009
		Days Since LTI:	14.00
Current Op @ 0600:	Drilling 8 1/2" hole @ 1360 m		
Planned Op:	Drill Ahead		

Summary for Period 0000 Hrs to 2400 Hrs on 12 May 2009	
Drill 8 1/2" hole from 1124 to 1143 m // Circulate & Survey @ 1130 m - .25 degree azimuth 250 // Drill 8 1/2" hole from 1143 to 1189m // Rig service - replace fan belts on mud pump engine #1 // Drill 8 1/2" hole from 1189 to 1293m // Circulate & Survey @ 1280 m	
0.75 Deg // Azimuth = 285 deg. // Drill 8 1/2" hole from 1293 to 1311 m	

HSE Summary					
Events	Num. Events	Date of Last	Days Since	Description	Remarks
Alcohol & drug screening	2	12 May 2009 00:00	0.00	efe	efe
Accident/incident/near miss	1	12 May 2009 00:00	0.00	wewgswgw	gswg

Operations for Period 0000 Hrs to 2400 Hrs On 12 May 2009							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
PH	P	DA	00:00	01:30	1.50	1,267.9	Drill 8 1/2" hole from 1124 to 1143 m. subsea
PH	P	SVY	01:30	02:30	1.00	1,267.9	Circulate & Survey @ 1130 m - .25 degree azimuth 250
PH	P	DA	02:30	06:30	4.00	1,313.9	Drill 8 1/2" hole from 1143 to 1189m
PH	P	RS	06:30	07:00	0.50	1,313.9	Rig service - replace fan belts on mud pump engine #1
PH	P	DA	07:00	17:30	10.50	1,417.9	Drill 8 1/2" hole from 1189 to 1293m
PH	P	SVY	17:30	18:30	1.00	1,417.9	Circulate & Survey @ 1280 m
							0.75 Deg // Azimuth = 285 deg.
PH	P	DA	18:30	00:00	5.50	1,435.9	Drill 8 1/2" hole from 1293 to 1311 m

Operations for Period 0000 Hrs to 0600 Hrs On 13 May 2009							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
PH	P	DA	00:00	06:00	6.00	1,541.9	[In Progress] Drill 8 1/2" hole from 1311 to 1417 MRT to where ROP slowed to 0.6 m/hr.

Performance Summary																
Daily								Cumulative Well								
P		TP		TU		U		P		TP		TU		U		Total
Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hours
24.0	100.0	0.0	0.0	0.0	0.0	0.0	0.0	279.5	72.8	33.0	8.6	0.0	0.0	71.5	18.6	384

Well : T_On_DN_GN_SfN_CN_2

WBM Data				Cost Today : \$ 16,365			
Mud Desc.:	Ultradrill	Viscosity:	72 s/qt	Solids:	0 kg/m³	Low Range Rheology	
Check Depth:	1,424.9 m	PV:	34 cP	H2O:	91 %		
Time:	21:45	YP:	24 lbf/100ft²	Oil:		RPM	Reading
Weight:	9.90 ppg	Gels 10s/10m:	7 lbf/100ft²	Sand:		3	7.00
Temperature:			9 lbf/100ft²	KCl:		6	9.00
Ca Hard:	8.00 %	API FL:	4,500.0 cm³/	PM:	4	100	39.00
MBT:	5		30min	PF/Mf:	2.60 / 3.70	200	53.00
		Filter Cake:	1 /32nd"	pH:	9.70	300	58.00
		HTHP-FL:		PHPA:		600	92.00
		HTHP-Cake:					
Comment:							

Shakers, Volumes and Losses Data				Engineer : Larry/Denis			
Equipment	Description	Mesh Size	Available	429 bbl	Losses	0 bbl	
Centrifuge	Swaco 518 FSV Centrifuge		Active	359 bbl	Downhole		
Centrifuge	Swaco 518 FSV Centrifuge		Mixing		Surf. + Equip.		
De-Sander	Swaco Desander 212 w/o pump		Hole		Dumped		
De-Silter	Swaco Desilter 8T4 w /o pump		Slug		De-Gasser		
Shaker	Mongoose	84/84/50/50	Reserve	70 bbl	De-Sander		
Shaker	Mongoose	84/84/84/50	Kill		De-Silter		
			Other		Centrifuge		
					Other		
Comment: 111 Bbls Lost @ Shakers. 20 Bbls lost @ Centrifuge							

Casing				
OD	LOT	FIT	Casing Shoe (MD)	Casing Shoe (TVD)
340 mm (13 3/8")			235.3 m	235.3 m
244 mm (9 5/8")	13.56 ppg		677.4 m	677.4 m

BHA #3			
BHA Type:	Rotary (Stiff)	Total Weight Wet:	
Depth In/Out:	1,435.9 m/1,541.9 m	Weight Below Jar Wet:	
Date In/Out:	#10 (06 May 2009)/#17 (13 May 2009)		
Total Length:	205.7 m		
BHA Description:	Bit, Near Bit Stabilizer, (1) x 6 1/4" Monel DC, String Stabilizer, X.O., (5) x 6 1/4" DC's, X.O., Jars, X.O., Jars, X.O., (4) x 6 1/4" DC's, (12) x 4 1/2" HWDP, 4 1/2" DP		
BHA Run Comment:	8 1/2" Main Hole		

Well : T_On_DN_GN_SfN_CN_2

BHA Daily Summary

Pickup Weight:	94,000.00 klb	Torque (max):		D.C. (1) Ann Velocity:	122.72 m/min
Slack-Off Weight:	94,000.00 klb	Torque (avg):	30,000,000.0 ft.lbf	D.C. (2) Ann Velocity:	122.72 m/min
String Weight:	94,000.00 klb	Torque (min):		H.W.D.P. Ann. Velocity:	0.00 m/min
Jars Hours Logged:	21.50 h			D.P. Ann. Velocity:	0.00 m/min

Summary:

BHA Component

#	Equipment	Description	Length (m)	OD (in)	ID (in)	Serial #	Hours
1	PDC Bit	4 1/2" Reg	0.3	8.500		JW2706	
2	Near Bit Stab	4 1/2" Reg Box x 4 1/2" IF Box// Float & Totco Ring Installed	1.7	6.625	2.875		
3	NMDC	4 1/2" IF	9.5	6.500	3.000		
4	String Stabiliser	4 1/2" IF	1.6	6.750	2.875		
5	X/O	4 1/2" IF Pin x 4 " IF Box	0.3	6.375	2.250		
6	6-1/2" DC	4" IF (5 jts)	36.7	6.250	2.750		
11	X/O	4 1/2" IF	0.5	6.125	2.500		
12	Jars	4 1/2" IF	6.4	6.500	2.500		
13	X/O	4 1/2" IF Pin x 4" IF Box	0.3	6.125	2.875		
14	6-1/2" DC	4" IF (4 jts)	36.8	6.250	2.750		
18	HWDP	4" IF (12 jts)	111.7	4.500	2.876		

Direction Data

Slide Time:		Rotate Time:	21.50 h	Circ. Time:	
Slide (%):		Rotate (%):		Circ. (%):	
Total Slide Time:	0.00 h	Total Rotate Time:	63.00 h	Total Circ. Time:	10.50 h
Total Revs:	77,400 Krevs	HSI:			

Bit #3	Wear	I	O1	D	L	B	G	O2	R
		0	0	NO	A	X	I	NO	TD

Size:	216 mm (8 1/2")	IADC#:	1,2,3,S	<table><tr><th>Nozzles</th></tr><tr><td>No. x Size</td></tr><tr><td>6 x 16 /32nd"</td></tr></table>	Nozzles	No. x Size	6 x 16 /32nd"
Nozzles							
No. x Size							
6 x 16 /32nd"							
Manufacturer:		TFA:	1.178 in²				
Type:	6-Bladed						
Serial No:	JX2706						
Bit Model:	MA616PX						

Bit run comment:

Bit wear comment:

Drilling Parameters

BHA Run #3							
Top Depth:	678.9 m	PWD ECD:					
Bottom Depth:	1,579.9 m						
	Min	Avg	Max				
Flow		493 galUS/min					
Surface RPM		85 rpm					
Downhole RPM		85 rpm					
Pressure		1,760 psi					
Torque		40.7 N.m					
WOB	1.00 klb	4.00 klb					
ROP		40.95 m/h					

Survey

MD (m)	Incl. (°)	Corr. Az (°)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
1,307.9	45	128	1,242.3		2.478	-3.6	218.0	
1,334.6	50	129	1,260.3		5.180	-15.9	233.4	
1,360.6	53	130	1,276.5		3.487	-28.7	249.2	
1,387.1	56	131	1,292.0		3.286	-42.6	265.6	
1,413.6	58	133	1,306.5		3.448	-57.4	282.2	

Well : T_On_DN_GN_SfN_CN_2

Personnel On Board

Job Title	Personnel	Company
		PT Primacom

Bulk Stocks

Name	Unit	Start Amount	Previous Balance	In	Used	Adjust	Balance
Cement (sx)	sx		1,139	0	0	0	1,139
A - 300 L (Gal)	Gal		275	0	0	0	275
LW - 6 (Lbs)	Lbs		550	0	0	0	550
A - 7 (LBS)	LBS		47	0	0	0	47
FP - 9 LS (Gal)	Gal		65	0	0	0	65
A - 3L (Gal)	Gal		48	0	0	0	48
BA - 58L (Gal)	Gal		916	0	0	0	916
MCS - Spacer (Bbl)	Bbl		122	0	0	0	122
BJ Ultra (Gal)	Gal		210	0	0	0	210
R 21 LS (Gal)	Gal		165	0	0	0	165
Diesel Fuel (Litre)	Litre		3,700	6,200	4,100	0	5,800
AEF - 100L (Gal)	Gal		51	0	0	0	51

T_On_DN_GN_SfN_CN_2

Progress Vs. Planned

