

Well : Maikai Onshore DN 09

Maikai Onshore DN_09					
Report Number:	69	Day Wellsite Representative:	Shaughan Corless	Rig Manager:	
Latitude (South):	28 ° 18 ' 6.00 "	Night Wellsite Representative:	Ashley Gray	Drilling Company:	COFORD
Longitude (East):	116 ° 3 ' 34.50 "	Operator:		Wellsite Geologist:	Jim Mitchell

Well Data

Country:	AU	Current Hole Size:	8.504 in	Casing OD:	9.606 in	AFE Number:	
Field:	Hov	Measured Depth:	1,886.0 m	Casing MD:	1,341.0 m	Original AFE:	
Rig:	JXON Rig 182	True Vertical Depth:	1,851.5 m	Casing TVD:	1,340.6 m	Supp. AFE No:	
Ground Level:		24 Hr Progress:	0.00	TOL MD:		Orig. & Sup. AFE:	
RT to MSL:	69.5 m	Days On Well:	38.00	TOL TVD:		Daily Cost:	
Plan TD (MD):		Days Since Spud:	37.31	Liner Shoe MD:		Cum. Cost:	\$
Plan TD (TVD):		Last BOP Date:		Liner Shoe TVD:		Last LTI Date:	
		FIT/LOT:				Days Since LTI:	69

Current Op @ 0600:	Running in hole with HWDP at 157m.
Planned Op:	RIH with directional BHA. Kick off well below shoe. Drill ahead as per directional plan.

Summary for Period 0000 Hrs to 2400 Hrs on 27 May 2009

Performed torque tests whilst RIH picking up DS50 high torque DP. Laid out excess NC50 DP. Performed torque tests at 200m. Pressure tested wellhead valves. Performed LWD inclination survey from surface to 300m.

HSE Summary

Events	Num. Events	Date Of Last	Days Since	Description	Remarks
Alcohol & drug screening	30	27 May 2009 06:00	0.00	All maintenance crew and support staff required to be tested on alcolizer unit.	
Permit To Work	10	27 May 2009 10:00	0.00	Hot work -01, Cold work -03, High pressure -02, Working at heights -01 Electric-0,manriding -01 Confined space -01,radioactive -01	
Pre-Tour Safety Meeting	2	27 May 2009 12:00	0.00	01. Discussed daily operations and hazards 2.Discussed daily operations and hazards,importance of pre planning.	
Standard Operating Procedures - Reviewed	4	27 May 2009 11:00	0.00		
Hazard Cards	2	27 May 2009 18:00	0.00		
Hazard Observation	0	27 May 2009 18:00	0.00		
Task Risk Assessment	2	27 May 2009 15:00	0.00		
Inductions to WDI/AWE	4	27 May 2009 11:00	0.00		
Risk Assessment Prompt Cards	3	27 May 2009 09:35	0.00		
Playsafe Football Game Score Implementation	1	08 May 2009 17:45	18.00		
Pre-Task Safety Meeting	3	27 May 2009 17:00	0.00		

Well : Maikai Onshore DN_09

Operations for Period 0000 Hrs to 2400 Hrs on 27 May 2009

PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
PH1	TP (OTH)	OTH	00:00	07:30	7.50		RIH with 2 stands 165mm drill collars and 5 stands 127mm HWDP on 127mm DS50 high torque drill pipe to 307m. Conducted torque and vibration test at 307m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 1000 70 1000 80 1000 90 1100 100 1100 110 1100 120 1100 RIH from 307m to 403m picking up 127mm GPDS50 drill pipe. Conducted torque and vibration test at 403m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 1000 70 1000 80 1000 90 1100 100 1100 110 1100 120 1200 130 1200 140 2000 stall/ 65rpm Continued RIH from 403m to 509m picking up 127mm DS50 drill pipe. Conducted torque and vibration test at 509m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 900 70 1000 80 1000 90 1100 100 1100 110 1100 120 1200 130 2000 stall /65 rpm Continued RIH from 509m to 606m picking up 127mm DS50 drill pipe. Conducted torque and vibration test at 606m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 1000 70 1000 80 1000 90 1100 100 1100 110 1200 120 2000 Stall/ 65 rpm. Continued RIH from 606m to 703m picking up 127mm DS50 drill pipe. Conducted torque and vibration test at 703m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 1000 70 1000 80 1100 90 1100 100 1200 110 2000 stall/66 rpm Continued RIH from 703m to 1140m picking up 127mm DS50 drill pipe. Conducted torque and vibration test at 1140m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console: RPM TORQUE ft/lbs 60 1200 70 1200 80 1500 90 1700 100 1700 110 2000 stall/55 rpm Total of 105 joints of GPDS50 drillpipe picked up.
PH1	TP (OTH)	TO	07:30	09:30	2.00		POOH racking back 35 stands of DS50 drillpipe.
PH1	TP (OTH)	PLD	09:30	12:30	3.00		RIH with 16 stands of excess WDI NC50 drillpipe from derrick. POOH laying out 48 joints of NC50 drillpipe.
PH1	TP (OTH)	TO	12:30	13:00	0.50		Continue POOH racking back 5 stands HWDP (2 stands of 165mm DC's remaining in hole).
PH1	TP (OTH)	OTH	13:00	16:00	3.00		RIH with 5 stands GPDS50 drillpipe to put bottom of 165mm DC's at 200m. Conducted torque and vibration test at 200m. Torque limit set at 2,000 ft/lb. Recorded the following data from the drillers console:

Well : Maikai Onshore DN_09

Operations for Period 0000 Hrs to 0600 Hrs on 28 May 2009							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth (m)	Activity Description
DR	TP (OTH)	DIS	00:00	03:00	3.00		Continued RIH with directional tools logging for inclination from 58m to 300m. Mud pumps running at 110spm at 1.78 m3/min (470 gpm) for 7.93 MPa (1150 psi). Maximum deviation 1.2° at 114m. Minimum deviation 0.57° at 196m. drillquip
DR	TP (OTH)	DIS	03:00	04:00	1.00		POOH LWD tools from 300m. Down loaded memory. Final report for H-13. Next report is DDR #70 for H-13 ST1 commencing 04:00hrs, 28 May 2009.

Performance Summary				
	Daily		Cumulative Well	
	Hrs	%	Hrs	%
P	0.0	0.0	228.8	25.1
TP	24.0	100.0	683.3	74.9
Total	24.0	100.0	912.0	100.0

General Comments for Period 0000 Hrs to 2400 Hrs on 27 May 2009	
Category	Comments
General Comment	Four (4) personnel completed the HPF induction today. A total of 113 personnel have been inducted to the Hovea Production Facility induction process.
General Comment	LTI free days on report header is the total number of days worked with AWE without a Lost Time Incident.
General Comment	Drill pipe at Hovea -13 location: 282 joints WDI NC50 127mm (5") OD Range 2, 19.5 lbs/ft drill pipe, 105 joints rental GPDS50 127mm (5") OD Range 2, 19.5 lbs/ft drill pipe. Drill pipe at BRT, Pyes Road storage yard: 259 joints 127mm (5") OD Range 2, 19.5 lbs/ft drill pipe stored in pipe bins.

WBM Data						Cost Today:	\$10,983
Mud Desc.:	KCL/NACL/ Polymer	API FL:	0.00 m³	Cl:	Solids:	Glycol:	
Check Depth:	1,886.0 m	Filter-Cake:	1 /32nd"	KCl:	H2O: 94 %	Viscosity:	35 s/qt
Time:	19:00	HTHP-FL:		Hard/Ca:	Oil:	PV:	5 cP
Weight:	78.45 ppG	HTHP-Cake:		MBT:	Sand:	YP:	6 lbf/100ft²
Temp.:		HTHP-Temp:		Pm:	pH: 9	Gel 10s:	4 lbf/100ft²
		HTHP-Press:		Pf:	PHPA: 6.92 kg/m³	Gel 10m:	6 lbf/100ft²
					Mf: 0.20 m³		
Comment:						RPM	Reading
Received 44 drums of EBL and charged off 4 drums as per usage yesterday.						3	3
						6	5
						100	5
						200	7
						300	11
						600	16

Shakers, Volumes and Losses Data					Engineer:
Equipment	Description	Mesh Size	Available	1,138 bbl	Losses
			Active	554 bbl	Downhole
			Mixing		Surf. + Equip.
			Hole	396 bbl	Dumped
			Slug		De-Gasser
			Reserve	189 bbl	De-Sander
			Kill		De-Silter
			Others		Centrifuge
					Cuttings
Comment: No mud treatment.Charging EBL for yesterday					

Well : Maikai Onshore DN_09

Pumps											
Pump data - Last 24 Hrs									Slow Pump Data		
No	Type	Liner (in)	SPM	Eff. (%)	Flow (m³/s)	SPP (psi)	Depth (m)	MW (ppg)	SPM	SPP (psi)	Depth (m)
1	Oilwell A1700-PT	5.984	130	97			1,926.5	9.43	25 40	113 248	
2	Oilwell A1700-PT	5.984	130	97				9.43	25 40	116 241	

Formations	
Name	Top (m)
Yarragadee	69.5
Cadda	1,236.0
Cattamarra CM	1,272.0
Eneabba Formation	1,366.0
Lesueur Sandstone	1,736.0
Hovea Fault	1,841.0
Kockatea Shale	1,841.0

Personnel On Board			
Job Title	Personnel	Company	Pax
Wellsite Manager - Nights	Ashley Gray	Kingdream	1
Wellsite Supervisor - Nights	Mike Newport	Kingdream	0
Wellsite Manager- days	Shaughan Corless	Kingdream	1
Wellsite Geologist	Jim Mitchell	Kingdream	1
Senior Toolpusher	Paul Webb	Kawaso	1
Night Toolpusher	Edison Heldt	Kawaso	1
Amphion engineer	B.Steelman	Kawaso	1
Driller	Wade Walker	Kawaso	1
Driller	Dave Sturrock	Kawaso	1
Assisstant Driller	Hadlee Campbell	Kawaso	1
Assistant Driller	Lyal.Berry	Kawaso	1
Derrickman	Nick Gardiner	Kawaso	1
Derrickman	Angus Hellyer	Kawaso	1
Lead Floorman	S.Lehay	Kawaso	1
Lead Floorman	Jesse Cullen	Kawaso	1
Floorman	C.Mathewson	Kawaso	1
Leasehand	Jonas Mengal	Kawaso	1
Floorman	Stuart Hessy	Kawaso	1
Floorman	Waide Brennan	Kawaso	1
Leasehand	Daniel Proom	Kawaso	1
Senior Electrician	Pieter Finch	Kawaso	1
Electrician - Nights	Steve Mahoney	Kawaso	1
Senior Mechanic	B.Chambers	Kawaso	1
Mechanic - Nights	Eugene Hope	Kawaso	1
Senior Medic	Peter Wildman	Kawaso	1
Welder - Days	Troy Richardson	Kawaso	1
Lead Storeman	Paul Blair	Kawaso	1
HSE Field Officer	Nidal Machtoub	Kawaso	1
Superintendant	Adrian Dragomecui	Kawaso	1
Rig clerk	Alan Puis	Kawaso	1
	K.Tilaka	Kawaso	1
Assistent Driller	Don Sheidow	Kawaso	1
	N.Balan	Kawaso	1
Directional Driller	Rob Wegner	Baker Hughes Inteq	1
Directional Driller	Dave Hodgson	Baker Hughes Inteq	1
MWD	Erik Van Putten	Baker Hughes Inteq	1
MWD	Wen Shu Li	Baker Hughes Inteq	1
MWD Engineer	M.Mcgregor	Baker Hughes Inteq	1
Data Engineer	Waitangi Mcgowen	Baker Hughes Inteq	1
Data Engineer	Ben Mills	Baker Hughes Inteq	1

Well : Maikai Onshore DN_09

Personnel On Board			
Job Title	Personnel	Company	Pax
Sample Catcher	N Fidate	Baker Hughes Inteq	1
Sample Catcher	J.Reeves	Baker Hughes Inteq	1
technician	Chris Fitzgerald	Scomi Oiltools	1
Cementer	Dan Myers	Halliburton DD/MWD	1
Cementer	Chris Fowler	Halliburton DD/MWD	1
Mud Engineer - Days	Voytek Cramry	MIC	1
Mud Engineer - Nights	Edward Yunis	MIC	1
Camp Boss	Dave Clark	Gyrodata	1
Night Cook	J.Holland	Gyrodata	1
Campy	S.Butler	Gyrodata	1
Campy - Nights	R.Butler	Gyrodata	1
Campy	Claire Wimpress	Gyrodata	1
Campy	G.Burgess	Gyrodata	1
Total			52

Bulk Stocks								
Name	Unit	Start Amount	Previous Balance	In	Used	Adjust	Balance	
Cement 'G' (Tonnes)	mt		-55	24	0	0	-31	

