

Well : Well 2

Well 2					
Report Number:	94	Day Wellsite Representative:	RN Mission	Rig Manager:	AC Capahi Jr./TF
Latitude (North):	° ' "	Night Wellsite Representative:	AA Buquia / LS		Sanchez
Longitude (East):	° ' "		Qualquira	Drilling Company:	COFORD
		Operator:	International Oil Co.	Wellsite Geologist:	OC Bien

Well Data					
Country:	Philippines	Current Hole Size:	8.500 in	Casing OD:	9.625 in
Field:		Measured Depth:	2,890.4 m	Casing MD:	470.5 m
Rig:	Rig 05	True Vertical Depth:	2,736.8 m	Casing TVD:	2,536.6 m
Ground Level:	383.3 m	24 Hr Progress:	0.00 m	TOL MD:	1,635.8 m
RKB to GL:	7.5 m	Days On Well:	97.97	TOL TVD:	
Plan TD (MD):	3,028.2 m	Days Since Spud:	72.70	Liner Shoe MD:	2,700.4 m
Plan TD (TVD):	2,850.2 m	Last BOP Date:		Liner Shoe TVD:	
		FIT/LOT:		Last LTI Date:	13 Feb 2011
				Days Since LTI:	1

Current Op @ 0600:	
Planned Op:	

Summary for Period 0000 Hrs to 2400 Hrs on 14 Feb 2011
--

Performance Summary				
	Daily		Cumulative Well	
	Hrs	%	Hrs	%
P	0.0	0.0	1403.4	75.0
TP	0.0	0.0	443.6	23.7
TU	0.0	0.0	0.3	0.0
U	0.0	0.0	24.0	1.3
Total	0	100.0	1871.25	100.0

Casing				
OD	LOT	FIT	Casing Shoe (MD)	Casing Shoe (TVD)
244 mm (9 5/8")	ppg	ppg	470.5 m	m
508 mm (20")	ppg	ppg	125.4 m	125.4 m

BHA # 24		
BHA Type:	geopilot	Total Weight Wet:
Depth In/Out:	3,456.1 m /	Weight Below Jar Wet:
Date In/Out:	/	
Total Length:	264.2 m	
BHA Description:		
BHA Run Comment:		

BHA Daily Summary			
Pickup Weight:	Torque (max):	DC Ann Velocity (Hole):	0.00 m/min
Slack-Off Weight:	Torque avg. Off Bottom:	HWDP Ann Velocity (Hole):	0.00 m/min
String Weight:	Torque avg. On Bottom:	DP Ann Velocity (Hole):	0.00 m/min
Circulating Hours on Jars:		DP Ann Velocity (Casing):	
Summary:			

Well : Well 2

BHA Component						
Equipment	Description	Length (m)	OD (in)	ID (in)	Serial #	Hours
Bit	Brand new	0.3	12.250		MXL-30GDX0	
ff80808125955ff50125a4c49c865183	865183	2.1	8.125	2.875		
NMDC	-do-	9.4	8.250	2.875		
String Stabiliser	-do-	2.4	8.250	3.000		
8in DC	-do-	9.2	8.000	2.875		
8in DC	-do-	9.3	8.000	2.750		
X/O (xml)	-do-	0.7	7.625	2.750		
HWDP	-do-	9.4	5.000	3.000		
HWDP	-do-	9.4	5.000	3.000		
HWDP		9.4	5.000	3.000		
JAR (xml)	Newly run	10.4	6.500	2.250	1626-1007	
5in HWDP		9.2	6.375	3.000		
5in HWDP		9.3	6.375	3.000		
5" HWDP		9.3	6.375	3.000		
5in HWDP		9.4	6.375	3.000		
5" HWDP		9.2	6.375	3.000		
5" HWDP		9.3	6.312	3.000		
5" HWDP		9.1	6.500	3.000		
5" HWDP		9.2	6.375	3.000		
5" HWDP		9.1	6.500	3.000		
5" HWDP		9.2	6.500	3.000		
5" HWDP		9.0	6.500	3.000		
5" HWDP		8.9	6.500	3.000		
5" HWDP		9.1	6.375	3.000		
5" HWDP		9.4	6.375	3.000		
5" HWDP		8.8	6.500	3.000		
5" HWDP		8.8	6.500	3.000		
5" HWDP		9.1	6.500	3.000		
5" HWDP		9.1	6.500	3.000		
5" HWDP		9.4	6.438	3.000		
5" HWDP		9.2	6.438	3.000		
5" HWDP		9.2	6.500	3.000		

Directional Data			
Slide Time:	Rotate Time:	Circ. Time:	
Slide (%):	Rotate (%):	Circ. (%):	
Total Slide Time: 0.00 h	Total Rotate Time: 0.00 h	Total Circ. Time: 0.00 h	
Total Revs:	HSI: 0.00 hp/in ²		

Bit #20	Wear	I	O1	D	L	B	G	O2	R										
		5	7	WT	A	3	4	BT/RG	TD										
Size: 216 mm (8 1/2")	IADC#: 517	<table><tr><th colspan="2">Nozzles</th></tr><tr><th>No. x Size</th><th></th></tr><tr><td>3 x 15/32nd"</td><td></td></tr><tr><td>2 x 14/32nd"</td><td></td></tr><tr><td>2 x 17/32nd"</td><td></td></tr></table>								Nozzles		No. x Size		3 x 15/32nd"		2 x 14/32nd"		2 x 17/32nd"	
Nozzles																			
No. x Size																			
3 x 15/32nd"																			
2 x 14/32nd"																			
2 x 17/32nd"																			
Manufacturer: Smith Bits International	TFA: 1.262 in²																		
Type: Tricone																			
Serial No: PR0699																			
Bit Model: GF200DPS																			
Bit Run Comment: Ran by 30 ft build assembly with two (2) string stabilizers																			

Well : Well 2

Survey								
MD. (m)	Incl. (°)	Corr. Az (°)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
695.5	21	0.13	688.6	67.820	1.720	68.7	-5.6	MWD
705.0	22	1.58	697.4	71.170	2.395	72.2	-5.6	MWD
714.3	22	1.51	706.1	74.560	1.216	75.7	-5.5	MWD
723.8	23	2.27	714.8	78.030	1.950	79.3	-5.4	MWD
733.3	23	3.84	723.5	81.560	2.189	83.0	-5.2	MWD
742.7	24	4.13	732.2	85.110	1.789	86.8	-4.9	MWD
752.1	24	4.92	740.7	88.710	2.148	90.6	-4.6	MWD
761.5	25	5.51	749.3	92.380	1.832	94.5	-4.2	MWD
770.9	25	6.72	757.8	96.080	1.725	98.4	-3.8	MWD
783.4	25	7.26	769.2	100.980	0.566	103.6	-3.2	MWD

Survey								
MD. (m)	Incl. (°)	Corr. Az (°)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
411.4	4	338.20	411.0	14.810	0.686	14.8	-2.1	MWD
420.8	4	337.95	420.4	15.460	1.179	15.4	-2.4	MWD
430.2	4	341.04	429.8	16.150	1.130	16.0	-2.6	MWD
439.6	5	339.43	439.2	16.910	1.590	16.7	-2.9	MWD
449.0	5	340.79	448.5	17.720	0.687	17.5	-3.1	MWD
458.4	5	344.86	457.9	18.550	1.167	18.3	-3.4	MWD
468.8	5	347.19	468.3	19.520	1.227	19.2	-3.6	MWD
477.4	6	349.61	476.8	20.360	1.428	20.1	-3.8	MWD
486.9	6	352.86	486.2	21.330	1.326	21.0	-3.9	MWD
498.4	6	354.75	497.7	22.570	1.013	22.3	-4.1	MWD

Survey								
MD. (m)	Incl. (°)	Corr. Az (°)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
2,140.5	19	350.00	2,008.4	579.790	1.447	631.5	119.1	MWD
2,164.1	20	349.90	2,030.6	587.600	0.535	639.2	117.7	EMS
2,202.1	19	351.25	2,066.5	600.100	0.590	651.6	115.6	EMS
2,230.6	19	353.44	2,093.5	609.260	0.810	660.7	114.4	EMS
2,276.1	18	353.15	2,136.6	623.510	0.271	675.0	112.7	EMS
2,325.1	19	354.61	2,183.0	639.040	0.578	690.6	111.1	EMS
2,353.1	19	355.17	2,209.5	648.000	0.413	699.7	110.2	EMS
2,464.7	21	356.55	2,314.6	684.980	0.515	737.2	107.5	EMS
2,537.1	19	359.51	2,382.7	708.710	0.893	761.6	106.7	EMS
2,670.4	20	3.04	2,508.6	750.720	0.329	805.3	107.7	EMS

Formations	
Name	Top (m)
Mamban Formation	1,175.1
Mamban Formation	1,205.1
Mamban Formation	1,260.1
Mahiao Sedimentary Complex	1,307.1
Mahiao Sedimentary Complex	1,330.1
Mahiao - East Fault	1,533.1
Mahiao - East Fault	1,705.1
Mahiao - East Fault	1,755.1
Mahiao - East Fault	1,950.1
Mahiao - East Fault	1,960.1
Mahiao - East Fault	2,005.1

Well : Well 2

Leading Indicators
24Hr
Well To Date
Planned Targets per month
Month Actual
Year To Date
Comments/ Findings

